D	Task Name	Duration	Start	Finish	November December January
1	Reliable Construction Co. Project	43 days	Wed 11/9/16	Fri 1/6/17	
2	A Excavate	2 days	Wed 11/9/16	Thu 11/10/16	
3	B Foundation	4 days	Fri 11/11/16	Wed 11/16/16	
4	C Rough Wall	10 days	Thu 11/17/16	Wed 11/30/16	
5	D Roof	6 days	Thu 12/1/16	Thu 12/8/16	
6	E Exterior Plumbing	4 days	Thu 12/1/16	Tue 12/6/16	
7	I Electrical Work	7 days	Thu 12/1/16	Fri 12/9/16	
8	G Exterior Sliding	7 days	Fri 12/9/16	Mon 12/19/16	
9	H Exterior Painting	9 days	Tue 12/20/16	Fri 12/30/16	
10	F Interior Plumbing	5 days	Mon 1/2/17	Fri 1/6/17	
11	J Wallboard	8 days	Wed 12/7/16	Fri 12/16/16	
12	M Exterior Fixtures	2 days	Mon 1/2/17	Tue 1/3/17	Ti I
13	K Flooring	4 days	Mon 12/19/16	Thu 12/22/16	
14	L Interior Painting	5 days	Mon 12/19/16	Fri 12/23/16	
15	N Interior Fixtures	6 days	Mon 12/26/16	Mon 1/2/17	